Prev		Present			Total Up to Date	
	Amount	Qty	Rate	Amount	Qty	Amount
		1.00	150.00	150.00	1.00	150.00
		1.00	1700.00	1700.00	1.00	1700.00
		14340.00	0.50	7170.00	14340.00	7170.00
		1.00	14350.00	14350.00	1.00	14350.00
		209.60	350.00	73360.00	209.60	73360.00
		320.00	130.00	41600.00	320.00	41600.00
		200.00	100.00	20000.00	200.00	20000.00
		23.00	95.00	2185.00	23.00	2185.00
		2.00	2300.00	4600.00	2.00	4600.00
		54.00	325.00	17550.00	54.00	17550.00
		54.00	340.00	18360.00	54.00	18360.00
		10.80	2350.00	25380.00	10.80	25380.00

Sl No	Descriptions of items	
Iten no-142	Providing and laying in position plain cement concrete of mix **1:3:6** with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregate @ 0.892cum and fine aggregates @ 0.465cum machine mixed, machinemixed, concrete laid in layers not exceeding 15 cms, thick well compacted in foundation and plinth, cost of all materials, labour HOM of machinery, curing complete as per specifications.	c
Iten no-143	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregtes @ 0.459cum, with superplastisiser @3lts confirmingto IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintles, retaining walls, return walls, walls (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string orlacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete as per specifications.	cu
Iten no-144	Providing & removing centering shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies likes, thickness upto 200mm including cost of all materials, labour complete as per specifications	sqr
Iten no-145	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thicknes including cost of all materials, labour complete as per specifications and direction of the Engineer in charge.	sqn
Iten no-146	Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications.	Mtr
Iten no-147	Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering,, Providing and removing scaffolding, including cost of materials, labour, lead, lift, curing curing complete as per specification and Extra for providing and mixing waterproofing compound in cement plaster work at one kg per bag or in the proportion recommended by the manufacturers, for cement mortar 1:3, 12mm thick cost of materials complete as per specifications.	sqm
Iten no-148	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherver required smooth rendering, Providing and removing scaffolding, cost of materials, labour, curing complete as per specification and Extra for providing and mixing waterproofing compound in cement plaster work at one kg per bag or in the proportion recommended by the manufacturers, for cement mortar 1:4, 18mm thick cost of materials complete as per specifications.	sqm
Iten no-149	Providing and fixing square tank covers of size 24x24	No,s
Iten no-150	Providing 20mm square M.S.Footrest and fixing in manhole with 1:3:6 cement concrete block of 20x20x10cms, using 20mm and down size metal of size including cost of materials, labour charges, curing complete as per specifications,	cum
Iten no-151	Conveying the excavated debries and over burden earth etc to a lead 20 kms distances by using private vehicles this including the cost of loading and inloading charges etc	No,s
Iten no-152	Rainy filter: Providing, supplying and commissioning of Rain Water harvesting pump filter with 110mm,fitting & including fitting etc.,complete as per specification (Aproved rates)	No,s
Iten no-153	Providing ,supplying & commissionig of 3 H.P/2.2 KW submersible - three phase mono block pump of Atlanta, Suguna , CRI, Kirloskar and other Equivalent Pumps	Each
Iten no-154	Providing and fixing **white vitreous china clay, water closet indian type (squatting pan)** of size 580mm with foot rests 100mm S or P trap . 10 litre low level, **P**.V.C flushing cistern (**all** are approved make) with fittings, C.I / M.S brackets, 32mm diameter flush bend with fittings and clamps, overflow arrangements with special and 25mm mosquito proof coupling of approved design, painting of fittings and brackets, cutting and making good the wall and floor *wherever required, including cost of* materials, labour complete as per specifications.	Each

Previous		Present			Total Up to Date	
	Amount	Qty	Rate	Amount	Qty	Amount
		5.40	5600.00	30240.00	5.40	30240.00
		29.96	6700.00	200732.00	29.96	200732.00
		31.36	450.00	14112.00	31.36	14112.00
		57.12	325.00	18564.00	57.12	18564.00
		4.75	61500.00	292125.00	4.75	292125.00
		31.36	225.00	7056.00	31.36	7056.00
		57.12	320.00	18278.40	57.12	18278.40
		1.00	1400.00	1400.00	1.00	1400.00
		6.00	300.00	1800.00	6.00	1800.00
		108.00	150.00	16200.00	108.00	16200.00
		3.00	6150.00	18450.00	3.00	18450.00
		1.00	25600.00	25600.00	1.00	25600.00
		28.00	3800.00	106400.00	28.00	106400.00

Sl No	Descriptions of items	Un
Iten no-155	: Providing and fixing **white vitreous china clay, water closet European type (Pedestal type, P-trap**) with black solid plastic seat and lid, C.P brass hinges, rubber buffers. 10 litre low level, **P** flushing cistern (**all** are approved make) with fittings, C.I / M.S brackets, 40mm diameter flush bend with fittings and clamps, overflow arrangements with special and 25mm mosquito proof coupling of approved design, painting of fittings and brackets, cutting and making good the wall and floor *wherever required, including cost of* materials, labour complete as per specifications.	Un
Iten no-156	: Providing and **fixing white vitreous china clay, flat back wash basin size 630x450mm with a pair of 15mm C.P brass pillar taps** with C.I /M.S brackets, **32** mm C.P. brass waste of standard pattern, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications.	Uni
Iten no-157	Providing and fixing **white vitreous china clay, flat back, lipped front urinal basin** of 430x260x350mm with **5 litres PVC** automatic flushing cistern, C.I / M.S brackets, standard flush pipe and C.P. brass spreaders with brass unions and G.I. clamps complete painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications.	Eacl
Iten no-158	Providing and **fixing C.P. brass towel rail 740mm *length,*** *20mm dia with C.P brackets, fixed to wooden cleats with* C.P. brass screws including cost of materials, labour complete as per specifications.	Eacl
Iten no-159	Providing **gun metal pillar cocks 15mm dia** of I class confirming to iSI specifications and fixing them in position as per directions including of cost of materials and fixtures and conveyance to spot.	Each
Iten no-160	Providing and **fixing in position brass bib cock** of approved quality **15mm** nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications.	Each
Iten no-161	Providing and fixing in position brass stop cock of approved quality **20mm** nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications.	Each
Iten no-162	Providing and fixing polished granite sink of size 60cms x 90cms of 23cm thick, the sink portion shall be 15cm in depth of shapes oval/round/ square over brick masonry in cement mortar-1:6 including cost	Each
Iten no-163	Providing and fixing **laboratory sink** of white glazed fire clay of size **600x450x200mm** with **M.S** / C.I brackets, C.P brass chain with rubber plug, 32 mm C.P. brass waste, tap with union, brass stop cock complete, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications	Unit
Iten no-164	Providing and fixing **Chorinated Poly Venyl Chloride (CPVC) pipes** conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement and testing of joints complete. (Internal work exposed on wall)15mm Nominal OD pipes 15mm Nominal OD pipes	Mtr
Iten no-165	**20mm nominal OD pipes**	Mtr
Iten no-166	**25mm nominal OD pipes**	Mtr
Iten no-167	**32mm nominal OD pipes**	Mtr
Iten no-168	**40mm nominal OD pipes**	Mtr
Iten no-169	**50mm nominal OD pipes**	Mtr
Iten no-170	Providing and **fixing Chorinated Poly Venyl Chloride (CPVC) pipes** conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement and testing of joints complete.(external work)	Mtr

Prev		Present			Total Up to Date	
	Amount	Qty	Rate	Amount	Qty	Amount
		33.00	5700.00	188100.00	33.00	188100.00
		45.00	4300.00	193500.00	45.00	193500.00
		8.00	3400.00	27200.00	8.00	27200.00
		30.00	900.00	27000.00	30.00	27000.00
		40.00	300.00	12000.00	40.00	12000.00
		75.00	300.00	22500.00	75.00	22500.00
		100.00	200.00	20000.00	100.00	20000.00
		-	-	-	-	-
		25.00	3800.00	95000.00	25.00	95000.00
		175.00	135.00	23625.00	175.00	23625.00
		1100.00	160.00	176000.00	1100.00	176000.00
		510.00	200.00	102000.00	510.00	102000.00
		150.00	300.00	45000.00	150.00	45000.00
		130.00	400.00	52000.00	130.00	52000.00
		900.00	500.00	450000.00	900.00	450000.00
		450.00	1600.00	720000.00	450.00	720000.00

Sl No	Descriptions of items	Uni
Iten no-171	: Providing and fixing unplasticised PVC connection pipe with brass union 15mm nominal bore length of PVC connection including cost of all materials ,labours and HOM of equipments with all leads complete as per specifications.	se
Iten no-172	Providing and fixing in position brass ball valve high or low pressure with plastic float of approved quality **20mm** nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications.	Eac
Iten no-173	Providing and fixing in position brass ball valve high or low pressure with plastic float of approved quality **25mm** nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications.	Eac
Iten no-174	Providing and fixing in position brass gate valve with C.I. wheel of approved quality (screwed end) **32mm** nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications.	Eac
Iten no-175	Providing and fixing in position brass gate valve with C.I. wheel of approved quality (screwed end) **40mm** nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications.	Eac
Iten no-176	Providing and fixing in position brass gate valve with C.I. wheel of approved quality (screwed end) **50mm** nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications.	Eac
Iten no-177	Providing and fixing in position brass gate valve with C.I. wheel of approved quality (screwed end) **65mm** nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications.	Eac
Iten no-178	: Providing and fixing in position brass gate valve with C.I. wheel of approved quality (screwed end) **80mm** nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications.	Eac
Iten no-179	Providing and fixing in position **50mm nominal bore** gun metal non-return valve horizontal type of approved make including cost of all materials, labour and HOM of equipments with all leads complete as per specifications.	No,
Iten no-180	Providng and fixing to wall, ceiling and floor unplasticised PVC pipes 6.00 kg / sq.cm working pressure chemp plast / wavin or eqvivalent make with pipe fittings, wall clips, making good the wall, ceiling and floor, including cost of materials, labour charges, HOM of equipments and testing complete as per speicifications.40mm dia	Mt
Iten no-181	50mm dia	Mt
Iten no-182	63mm dia	Mt
Iten no-183	75mm dia	Mt
Iten no-184	110mm dia	Mt
Iten no-185	Providng and fixing to wall, ceiling and floor unplasticised PVC pipes 10.00 kg / sq.cm working pressure chemp plast / wavin or eqvivalent make with pipe fittings, wall clips, making good the wall, ceiling and floor, including cost of materials, labour charges, HOM of equipments and testing complete as per speicifications. **with 90mm outer dia**	Mt
Iten no-186	With 110mm outer dia	Mt
Iten no-187	With 140mm outer dia	Mt
Iten no-188	With 160mm outer dia	Mt
Iten no-189	Providing and fixing **CI Nahani trap** of approved make conforming to ISI specifications and construction of Cistern in M-15 as per directions (Rate is inclusive of cost of materials and fixtures and conveyance of materials to work spot) 10cmsx7.5 cms.	Eac
Iten no-190	-do- 12.**5cms x 7.5cms**	Eac
Iten no-191	Providing and fixing **7.5 cms to 15.00 cms dia NP grating 100 mm dia.**	Eac
Iten no-192	Providing stoneware gully trap of approved quality and make fixing in M-15 and plastering with CM 1:3 wherever necessary.(Rate includes cost of all materials, fixtures and lead).	Eac

Previous		Present			Total Up to Date	
	Amount	Qty	Rate	Amount	Qty	Amount
		75.00	300.00	22500.00	75.00	22500.00
		30.00	500.00	15000.00	30.00	15000.00
		20.00	750.00	15000.00	20.00	15000.00
		15.00	1200.00	18000.00	15.00	18000.00
		15.00	1500.00	22500.00	15.00	22500.00
		15.00	2300.00	34500.00	15.00	34500.00
		10.00	3000.00	30000.00	10.00	30000.00
		10.00	3500.00	35000.00	10.00	35000.00
		4.00	1750.00	7000.00	4.00	7000.00
		350.00	300.00	105000.00	350.00	105000.00
		300.00	400.00	120000.00	300.00	120000.00
		375.00	400.00	150000.00	375.00	150000.00
		450.00	450.00	202500.00	450.00	202500.00
		399.50	550.00	219725.00	399.50	219725.00
		29.40	535.00	15729.00	29.40	15729.00
		66.00	800.00	52800.00	66.00	52800.00
		140 ~~140.40~~	1400.00	196560.00 196000	~~140.40~~ 140	196560.00 196000
		88.20	1700.00	149940.00	88.20	149940.00
		110.00	300.00	33000.00	110.00	33000.00
		5.00	325.00	1625.00	5.00	1625.00
		115.00	200.00	23000.00	115.00	23000.00
		5.00	300.00	1500.00	5.00	1500.00

Sl No	Descriptions of items	U
Iten no-193	Constructing brick masonry inspection chamber 455x610mm, and 450mm depth, (clear inside dimension) for single pipeline, using table moulded non-modular bricks of class designation 50 in cement mortar 1:5, C.I cover withframe (light duty) 455x610mm internal dimensions, total weight of cover with frame to be not less than 38 kg (weight of cover 23kg and weight of frame 15 kg) R.C.C. top slab with cement concrete M 15 with 20mm and downsize granite metal, foundation concrete M 5 with 40mm and downsize granite metal inside plastering 12mm thick with cement mortar 1:3, finish smooth with a floating coat of ement on walls and bed concrete complete as per tandard design including cost of materials, labour charges, curing complete as per specifications.**450x450mm and 450mm depth** (inside dimesion) for single pipeline, using table oulded non-modular bricks of class designation 50m in cement mortar 1:5, C.I. coyer withframe (light duty) 50x450mm.	No
Iten no-194	Constructing brick masonry inspection chamber 455x610mm, and 450mm depth, (clear inside dimension) for single pipeline, using table moulded non-modular bricks of class designation 50 in cement mortar 1:5, C.I cover withframe (light duty) 455x610mm internal dimensions, total weight of cover with frame to be not less than 38 kg (weight of cover 23kg and weight of frame 15 kg) R.C.C. top slab with cement concrete M 15 with 20mm and downsize granite metal, foundation concrete M 5 with 40mm and downsize granite metal inside plastering 12mm thick with cement mortar 1:3, finish smooth with a floating coat of ement on walls and bed concrete complete as per tandard design including cost of materials, labour charges, curing complete as per specifications **600x600mm and 450mm depth** (clear inside dimesion) for single pipeline, using table moulded non-modular bricks of class designation 50m in cement mortar 1:5, C.I. cover withframe (light duty) 600x600mm.	No,
Iten no-195	Constructing **brick masonry circular type manhole 0.91** m internal dia at **bottom 0.91 m** deep and 0.56m dial at top with table moulded non-modular bricks of 50 class designation 50 in cement mortar 1:4, inside cement plastered 12mm thick with cement mortar 1:3, finished with a floating coat of neat cement, foundation concrete M 10 using 40mm and downsize granite metal and making necessary channel in cement concrete M 50 with 20mm and downsize granite metal finished with a floating coat of neat cement, with S.F.R.C. cover and frame (heavy duty, HD-20 grade designation) 560 mm internal diameter confirming IS: 12592, total weight cover and frame to be not less than 182 kg, fixed in cement concrete 1:2:4,20mm and downsize broken granite metal, providing and removing centering, shuttering including cost of materials, labour charges, HOM of machineries complete as per specifications. (Excavation, footrests and 12mm thick cement plaster on the external surface shall be seperately)	No,s
Iten no-196	Providing 20mm square **M.S. footrest** and fixing in manhole with M 10 cement concrete block of 20x20x1 Ocms, using 20mm and down size metal of size including cost of materials, labour charges, curing complete complete as per specifications.	No,s
Iten no-197	Providng and fixing to wall, ceiling and floor unplasticised PVC pipes 10.00 kg / sq.cm working pressure chemp plast / wavin or eqvivalent make with pipe fittings, wall clips, making good the wall, ceiling and floor, including cost of materials, labour charges, HOM of equipments and testing complete as per speicifications.	Mtr
Iten no-198	Drainage Spouts using 100mm class B GI pipe as per drawing and Technical specification including clamps and nuts etc., complete as per specifications	No,s
Iten no-199	Supplying, installing, testing and commissioning of submersible pump. of Atlanta, Suguna, CRI, Kirloskar and other Equivalent Pumps of capacity 5 HP/3.7. KW	No,s
Iten no-200	Open Conduit System Supplying heavy gauge PVC conduit pipe .....dia .....mm thick confirming to IS 2509 with suitable size bends, junction boxes, adhesive paste etc., and fixing using inverted wood plugs in case of RCC ceiling and RCC wall / stone structure or rawl plugs in case of brick walls and cement plastering the damaged portion using heavy gauge saddles at an interval of 700mm using NF screws. with all lead and lift and directions of the Engineer-In-charge of the work 19/20mm dia 2mm thick	Mtr
Iten no-201	25mm dia 2mm thick(including fire alarm and cctv)	Mtr
Iten no-202	Supplying and fixing sheet metal box made out of 18 SWG sheet metal with necessary holes for cable/conduit entry as required with one coat of primer of approved make etc. with all lead and lift and	Each

Previous		Present			Total Up to Date	
	Amount	Qty	Rate	Amount	Qty	Amount
		9.00	6000.00	54000.00	9.00	54000.00
		12.00	7000.00	84000.00	12.00	84000.00
		6.00	15000.00	90000.00	6.00	90000.00
		8.00	300.00	2400.00	8.00	2400.00
		450.00	800.00	360000.00	450.00	360000.00
		30.00	1200.00	36000.00	30.00	36000.00
		3.00	35000.00	105000.00	3.00	105000.00
		2347.30	65.00	152574.50	2347.30	152574.50
		7749.30	80.00	619944.00	7749.30	619944.00
		33.00	100.00	3300.00	33.00	3300.00

Sl No	Descriptions of items	Un
Iten no-203	100x75x65mm	
Iten no-204	135x75x65mm	Ea
Iten no-205	180x90x65mm	Ea
Iten no-206	200x90x65mm	Ea
Iten no-207	135x160x65mm	Ea
Iten no-208	Extra for Groove cutting in brick wall/CC floor to the suitable depth for concealing of Conduit/GI pipe and plastering, finishing upto wall surface complete. with all lead and lift and directions of the	Ea
Iten no-209	upto 50mm conduit CC floor	Mt
Iten no-210	Supplying and fixing of PVC casing and capping on the wall or ceiling using necessary materials like bends, screws at an interval of 300mm …. etc. as required.25mm.with all lead and lift and directions of the Engineer-In-charge of the work	Mt
Iten no-211	Supplying PVC/GI flexible conduit pipe…mm dia fixing on surface over inverted tapered wooden plugs or phill plugs or rawl plugs and clamped using heavy gauge saddles at an interval of 300mm using NF screws and on either end of the pipe terminated completely.with all lead and lift and directions of the Engineer-In-charge of the work 20mm	Mt
Iten no-212	Supplying And Fixing Metal Fan Box with Round Hook.	No
Iten no-213	Point wiring using Copper wire with switch. Supplying and wiring adopting loop system in existing PVC Conduit / casing capping using 1100V grade, COPPER conductor flexible multistrand FRLS PVC insulated, 2 X1.5Sq.mm Cable confirming to the GTP, with a 6Amps flush type SP control switch shall be fixed on the existing plastic sheet / gang box, the other end of the wires shall be terminated with sufficient loose length in a wood/PVC round block. complete for each outlet. GROUP A.with all lead and lift and directions of the Engineer-In-charge of the work Short point upto 3Mtr from tapping point to out let via switch	Point
Iten no-214	Medium point above 3Mtr upto 6Mtr from tapping point to out let via switch	Point
Iten no-215	Long point above 6Mtr upto 10Mtr from tapping point to out let via switch	Point
Iten no-216	Two outlet in a row, above 3Mtr upto 6Mtr from tapping point to out let via switches	Point
Iten no-217	Three outlet in a row, above 6Mts upto 10Mtr from tapping point to out let via switches	Point
Iten no-218	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand Copper with low conductor resistance single core wire in open or concealed system of wiring with specified IS-694:1990 & confirming to GTP of GROUP -A.with all lead and lift and directions of the Engineer-In-charge of the work 1.5 sqmm	Mtr.
Iten no-219	2.5 sqmm(1500MTRS FOR FIRE ALARM)	Mtr.
Iten no-220	4 sqmm	Mtr.
Iten no-221	Supplying and drawing Flexible Multicore Cable manufactured with electrolytic grade flexible copper with low conductor confirming to table 3 class 5 of IS:8130-1984 and (Virgin) PVC insulation and sheathed suitable for working voltage upto 1100Volts as per IS-694:1990 & confirming to GTP of GROUP-A.with all lead and lift and directions of the Engineer-In-charge of the work 2C X 2.5Sq.mm	Mtr.
Iten no-222	4C X 2.5Sq.mm	Mtr.
Iten no-223	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box.with all lead and lift and directions of the Engineer-In-charge of the work 1 to 3 Module	Each
Iten no-224	4 Module	Each
Iten no-225	6 Module	Each
Iten no-226	8 Module	Each
Iten no-227	10 Module	Each
Iten no-228	12 Module	Each

Previous		Present			Total Up to Date	
	Amount	Qty	Rate	Amount	Qty	Amount
		22.00	120.00	2640.00	22.00	2640.00
		13.00	120.00	1560.00	13.00	1560.00
		264.00	125.00	33000.00	264.00	33000.00
		12.00	135.00	1620.00	12.00	1620.00
		98.00	135.00	13230.00	98.00	13230.00
		2500.00	30.00	75000.00	2500.00	75000.00
		50.00	45.00	2250.00	50.00	2250.00
		150.00	35.00	5250.00	150.00	5250.00
		500.00	30.00	15000.00	500.00	15000.00
		180.00	110.00	19800.00	180.00	19800.00
		5.00	200.00	1000.00	5.00	1000.00
		198.00	300.00	59400.00	198.00	59400.00
		218.00	400.00	87200.00	218.00	87200.00
		90.00	500.00	45000.00	90.00	45000.00
		75.00	700.00	52500.00	75.00	52500.00
		4500.00	22.00	99000.00	4500.00	99000.00
		14500.00	35.00	507500.00	14500.00	507500.00
		7250.00	50.00	362500.00	7250.00	362500.00
		100.00	65.00	6500.00	100.00	6500.00
		100.00	125.00	12500.00	100.00	12500.00
		33.00	120.00	3960.00	33.00	3960.00
		22.00	140.00	3080.00	22.00	3080.00
		13.00	200.00	2600.00	13.00	2600.00
		264.00	225.00	59400.00	264.00	59400.00
		12.00	250.00	3000.00	12.00	3000.00
		98.00	300.00	29400.00	98.00	29400.00

Sl No	Descriptions of items	Un
Iten no-229	Supplying and fixing of modular switch/ Socket/stepped electronic fan regulator/ dimmer/telephone socket etc on existing modular switch plate as per IS 3854 and IS 1293 GROUP A.with all lead and lift and directions of the Engineer-In-charge of the work 6Amps one way.	Ea
Iten no-230	6Amps Two way.	Ea
Iten no-231	6Amps 3way socket.	Ea
Iten no-232	Stepped Fan Regulator.	Ea
Iten no-233	6Amps Bell push	Ea
Iten no-234	6/16Amps universal socket	Ea
Iten no-235	TV/Telephone socket	Ea
Iten no-236	Supplying 4mm thick plastic sheet with necessary nitches for fixing switches, regulators etc., and fixing on existing wooden or metal box using N.F. screws.with all lead and lift and directions of the Engineer-In-charge of the work	Sq C
Iten no-237	Supplying 50mm wooden plug, tapered from 50x50mm to 25x25mm and fixing by using binding wire before concreting a roof slab.with all lead and lift and directions of the Engineer-In-charge of the work	No
Iten no-238	Supplying and fixing of metal clad industrial plugs and sockets. PLUG 2pole+earth 250V.with all lead and lift and directions of the Engineer-In-charge of the work 10 Amps	Eac
Iten no-239	20 Amps	Eac
Iten no-240	Supplying and fixing of metal clad industrial plugs and sockets. PLUG 3pole+earth 440V.with all lead and lift and directions of the Engineer-In-charge of the work 20 Amps	Eac
Iten no-241	30 Amps	Eac
Iten no-242	Supplying and fixing cast Aluminum round or oblong type bulk head fitting with GI wire guard, glass cover with 15Watts 230V CFL lamp.with all lead and lift and directions of the Engineer-In-charge of the work	Eac
Iten no-243	Supplying surface mounted type mirror optic luminaries for single/Twin 28watts fluorescent lamps cross rising of stove enameled deep coloured M.S.low profile housing complete with all accessories and high purity anodized aluminum reflector assembling along with cross louvers including necessary fluorescent tubes with Energy Saving Electronic Ballast.1x4'-28Watts.with all lead and lift and directions of the Engineer-In-charge of the work	Each
Iten no-244	Supplying CFL mirror light fitting with 1x11W CFL lamp, choke, Perspex cover and completely wired for use on 230V 50Hz AC supply.with all lead and lift and directions of the Engineer-In-charge of the work	Each
Iten no-245	Supply of recess mounted rolling type LED square or round Down light 12 watts with 4/6W GU 10 LED Lamp Rib Fabricated from Die cast aluminum with white powder coated prewired to mains connector with suitable driver & having swiveling unit of aluminum die cast eye ball & LED Lamp position retained by circular wire spring. 5 years Warranty against any manufacturing defect working under standard electrical condition.with all lead and lift and directions of the Engineer-In-charge of the work	No
Iten no-246	Supply of LED Square Recessed Down lighter with 18W System Wattage. Housing shall be with powder coated pressure die cast aluminum alloy with corrosion resistant polyester powder coat & with extended heat sink. Diffuser/cover made of Lexan plastic material. Rated life shall be L70 @ 50000 Hrs. which shall has inbuilt electrical protection like over/under voltage, short circuit, overload, open circuit & miswiring. Driver is on constant current driver output driver @ 0.06A with PF > 0.9 with line voltage @ 220-240V @ 50/60Hz, driver efficiency > 85% & THD<15%. LED Efficiency > 130 lm/W at 1W & Fixture Efficiency >75lm/w with CRI > 75 with injection moulded Polycarbonate lens. 5 years Warranty against any manufacturing defect working under standard electrical condition.with all lead and lift and directions of the Engineer-In-charge of the work	No

Previous		Present			Total Up to Date	
	Amount	Qty	Rate	Amount	Qty	Amount
		976.00	75.00	73200.00	976.00	73200.00
		6.00	95.00	570.00	6.00	570.00
		396.00	150.00	59400.00	396.00	59400.00
		28.00	300.00	8400.00	28.00	8400.00
		6.00	100.00	600.00	6.00	600.00
		214.00	160.00	34240.00	214.00	34240.00
		55.00	100.00	5500.00	55.00	5500.00
		180.00	0.30	54.00	180.00	54.00
		4000.00	8.00	32000.00	4000.00	32000.00
		10.00	225.00	2250.00	10.00	2250.00
		10.00	250.00	2500.00	10.00	2500.00
		10.00	300.00	3000.00	10.00	3000.00
		10.00	325.00	3250.00	10.00	3250.00
		10.00	1000.00	10000.00	10.00	10000.00
		50.00	3000.00	150000.00	50.00	150000.00
		20.00	700.00	14000.00	20.00	14000.00
		375.00	2000.00	750000.00	375.00	750000.00
		200.00	5100.00	1020000.00	200.00	1020000.00